

**CONFINED SPACE PERMIT**

Number.....

Confined space permits are to be used where entry is required into an enclosed or partly enclosed space where because of its nature there is foreseeable risk including dangerous levels of fumes, gases and/or oxygen deficiency.

The type of operation for which this permit may be used includes work in:

Deep Manholes – Tanks – Wells – Live Sewers – Basements – Roof Spaces -Trenches – Pits – Other Similar Spaces

ALWAYS: ASK – IS THERE A NEED TO ENTER?

IF ATMOSPHERE IS POTENTIALLY UNSAFE - TEST ATMOSPHERE **PRIOR** TO ENTRY

PART A – ISSUE

Permit is issued to:

of:.....

for (specific work to be done).....

.....

at (exact location of work)

.....

Valid from:..... am/pm

to:..... am/pm Date:20.....

I issue this permit subject to the minimum precautions

I have listed in Part B below.

Signed:

(Issuer)

PART B – PRECAUTIONS

- Risk assessment undertaken and explained ☐
- Test atmosphere prior to entry ☐
- Test atmosphere during works - gas detector ☐
- Tripod, winch and harness ☐
- Topman/watcher posted ☐
- Supervision ☐
- Emergency procedures ☐
- Communications ☐
- Competence and training ☐
- Medical condition of operatives ☐
- Isolation ☐
- Forced Ventilation ☐
- Pre-cleaning ☐
- Size of access (entry and escape) ☐
- Breathing apparatus ☐
- Protective clothing ☐
- Intrinsically safe tools and equipment ☐
- Suitable access and light ☐
- Location protected and sign marked ☐
- Other ☐

PART C - ACCEPTANCE

I accept this permit and will ensure the precautions

PART D - COMPLETION OF WORK

The work has been completed and the works area and adjacent areas have been thoroughly checked

to ensure no hazards remain ☐

Personnel accounted for ☐

All equipment and materials removed ☐

Safety equipment returned ☐

Area restored ☐

Other ☐

The work has been completed, and I have undertaken the checks and safety measures I have ticked in Part D of this permit above.

Time.....am/pm

Date:.....20.....

Signed.....

(Subcontractor once completed work)

PART E – CANCELLATION OF PERMIT

This permit to work is cancelled and the relevant staff have been notified. No more work under this permit. ☐

Time.....am/pm

Date:.....20.....

Signed.....

(Issuer)

typed above in part B have been undertaken before starting work. I also understand the checks and safety measures I am required to undertake after completion of work.

Signed:(Subcontractor undertaking work)

MARS AUDIT SCORE SHEET FOR THE MONTH OF2019

Date of Audit:		
Contrator:	Project Name:	
Project Manager:	Chief Safety Manager :	

Site Conditions:

Points will be objectively awarded by the Group 6 personnel based upon site safety and environment conditions.

Scoring will be as follows: Excellent (E) = 10, Good (G) = 8, Average (A) = 6, Fail (F) = 0, Non-Conformance (NC) = -10 with the exception of those sections marked with an asterisk which will have a factor of 2 thus doubling the score for that section.

All non-compliance within the heavy bordered areas will receive an Action Notice at the required level. All Suspended Operations Notices will be referred to the Project Manager, who will visit site within 24 hours to carry out further safety inspections.

Any non applicable topic and the corresponding “possible score” will not be marked and the score will be calculated by recognising the relevant possible score as being 100% and the actual score as a percentage of this.

NOTICES DISPLAYED	E	G	A	F	NC	Actions
Occupational Health and Safety Information						
Occupational Health and Safety Policy Statements						
Employer's Liability Insurance Certificate						
Protective Equipment Sign						
Reversing Vehicles Sign						
Emergency Procedure						
First Aider(s), Male Nurse ,Doctor						
Project Notice Boards						
Site rules						
TBOCWR registration						
Labour Licence						
Restricted Usage of Hand Phone Sign						

	SUB TOTAL			POSSIBLE		
PLANNING	E	G	A	F	NC	Actions
Construction Phase Health and Safety Plan						
Risk Register & Hazard Log						
Risk Assessment & Method Statements Completed						
Risk Assessment & Method Statement Briefings						
Risk Assessments & Method Statement Implementation						
Occupational Health and Safety Organisation Chart						
Manual Handling Assessment						
Manual Handling Training						
Safe Operational Control Procedure						
OH&S Management System Procedure						
Emergency Preparedness and Response plan						
International Certifications						
Training Implementation Plan						
Fire Evacuation Plan						
Fire Risk Assessment						
PPE Risk Assessment						
Lift Plan and Risk Assessment						
Transportation Plan and Risk Assessment						
Safety inspection Reports						
Designer's Role in Safety						
ID card and First Day at Work						
CCTV						
Mock drills						
Evaluation ,Selection and Control of Sub contractor						
	SUB TOTAL			POSSIBLE		
EXPLOSIVE HANDLING AND BLASTING	E	G	A	F	NC	Actions
Transport and handling						
Magazine						
	SUB TOTAL			POSSIBLE		

WELFARE	E	G	A	F	NC	Actions
Canteen						
Toilets /Urinals						
Drinking Water						
Designated site eating areas						
Labour Accommodation						
	SUB TOTAL			POSSIBLE		
HOUSEKEEPING	E	G	A	F	NC	Actions
5S Housekeeping						
Housekeeping squad						
De-nailing						
Storage						
	SUB TOTAL			POSSIBLE		
FIRE PRECAUTIONS	E	G	A	F	NC	Actions
Site Offices						
Work Place – Extinguishers						
Hot Works Permits						
Conditions on Site						
Storage of Flammables						
Requirements						
Fire fighting personnel						
Diesel / Petrol Storage						
Relevant statutory signs						
	SUB TOTAL			POSSIBLE		
PPE	E	G	A	F	NC	Actions
Helmets						
Footwear						
Hi Viz						
Eye protection						
Hearing Protection						
Respiratory Protection						
Protective Gloves						

Fall Protection						
PPE for visitors						
Safety Belt						
	SUB TOTAL			POSSIBLE		
COSHH	E	G	A	F	NC	Actions
File maintenance Assessment Briefings						
	SUB TOTAL			POSSIBLE		
PLANT ,EQUIPMENTS AND TOOLS (*X 2)	E	G	A	F	NC	Actions
Planning						
Lifting Appliances and Lifting Gear Register						
Plant and machinery inspection						
Vehicle Control						
Piling and Grab operations						
Competent Personnel						
On Site Traffic Management						
Guarding Arrangements						
Vehicle Checks						
Lifting Operation(LA and LE)						
Safe Use						
Lifting Gear						
Suitability and Specific PPE						
Permits						
Batching Plant and Casting Yard						
Safety Devices						
Welding Machine						
Monthly Plant and Equipment Safety Audit						
	SUB TOTAL			POSSIBLE		
EXCAVATIONS (*X 2)	E	G	A	F	NC	Actions
Planning						
Excavations Register						
Provision of Service Locators						
Underground Service identification						

Edge Protection						
Shoring						
Competent Workface						
Temporary Work Assessment						
Safe Working Procedure						
Excavation Work Permit						
Monthly Excavation Safety Audit						
	SUB TOTAL			POSSIBLE		
ELECTRICS (*X 2)	E	G	A	F	NC	Actions
Power Assessment						
Condition of Site Distribution panel						
Overhead Lines Identified						
Storage and Use of Power Tools						
Plugs, Sockets and outlets						
Competent Persons						
Work Permit						
illumination						
Cables						
Work On site						
Earth Pit						
Monthly Electrical safety audit report						
Electrical Register						
Lock out /Tag out						
	SUB TOTAL			POSSIBLE		
WORK AT HEIGHT (*X 2)	E	G	A	F	NC	Actions
Planning						
Scaffolding Register						
Ladder Access						
Scaffolding General						
Scaffold access Towers and Platforms						
Edge Protection and Toe-boards						
Competent Persons						
Other Precautions,Ladders,Stepladders,MEWPs						
Temporary work Assessment						
Recorded Inspections						

Work Permit						
Safety Net						
Monthly Safety Audit for the Working at Height						
	SUB TOTAL			POSSIBLE		
FLOOR OPENINGS	E	G	A	F	NC	Actions
Planning						
Provision of Protection						
Relevant Signage						
Work Permit Procedure						
	SUB TOTAL			POSSIBLE		
TUNNELLING OPERATION (*X2)	E	G	A	F	NC	Actions
Planning						
Warning Signs , Notice board and Tally Board						
Industrial Health and Welfare						
Gas detection Equipment						
Self Rescue Equipment						
Training						
Work Permit						
Quality of Air						
Quality of illumination and Emergency Lighting						
Communication Systems						
Fire Extinguishers ,Fire Mains & Hose Connections						
Walkway						
Track and Locomotives						
Rolling Stock						
Man lock and Medical Lock						
Emergency Under Ground Drills						
Medical Staff						
Access and Egress						
Electrical equipment						
Drinking water						
First Aid provision						
Noise						

Eye Wash Station						
House Keeping						
Temperature monitoring						
Monthly Safety Tunnel Audit						
	SUB TOTAL			POSSIBLE		
SITE MANAGEMENT AND SUPERVISION	E	G	A	F	NC	Actions
Resources						
Monitoring						
OH&S submittals to Employer						
OH&S Committee						
External OH&S Audit Quarterly						
Management Review						
Incident Reporting						
Safety Promotion						
Fire and Smoke						
Employer /Engineer Non-conformance Report						
	SUB TOTAL			POSSIBLE		
TRAFFIC MANAGEMENT (*X 2)	E	G	A	F	NC	Actions
Safety of Traffic						
Public Information						
Safety of Public						
Traffic Management						
Highway Cleanliness						
Visitor Safety						
Work Permit						
Relevant Site Signage						
Barricade						
Monthly Traffic Safety Audit						
	SUB TOTAL			POSSIBLE		
NOISE	E	G	A	F	NC	Actions
Identification of Sources						

Provision of Silenced Equipment						
Monitoring						
	SUB TOTAL			POSSIBLE		
OCCUPATIONAL HEALTH	E	G	A	F	NC	Actions
HAV's Register						
Malaria , Dengue , Silicosis, Skin Cancer , HIV AIDS , Leptospirosis , Tetanus and Hepatitis Information						
Medical examination						
Occupational Health Centre						
First-aid						
Ambulance van and room						
Alcohol and drugs						
Radiation						
Mosquito breeding						
Vibration						
	SUB TOTAL			POSSIBLE		
TRAINING/INDUCTION	E	G	A	F	NC	Actions
Management Competency						
Supervisor Training						
Driver/Plant Operator Training						
Training Programme						
Specific Training Competency Certificate						
Toolbox Talks						
Follow up training						
Important days observed						
OH&S Induction Training						
	SUB TOTAL			POSSIBLE		

POINTS AWARDED

SITE EHS TOTAL	POSSIBLE
-----------------------	-----------------

EHS TOTAL % SAFE	0%
-------------------------	-----------

**Comments:****Chief Safety Manager:****Signed****Project Manager:****Signed**

FSAF 12

FIRST – AID TREATMENT SLIP

LOGO		NAME OF THE SITE	SLIP NO
	FIRST-AID TREATMENT SLIP NAME: _____ LOCATION: _____ DATE: _____ STAFF/CONTRACTOR (TICK) IF SUB CONTRACTOR, NAME OF THE SUB CONTRACTOR : _____		
	MENTION BREIF CAUSE OF ACCIDENT: TIME : am/pm NAME & SIGNATURE OF SITE ENGINEER/SUPERVISOR		
	(TO BE FILLED BY ATTENDING DOCTOR/FIRST AIDER) LOCATION OF BODY PART : NATURE OF INJURY : FIT UNFIT HOSPITALISED : YES/NO ROOM NO : BED NO SIGNATURE OF ATTENDING DOCTOR : NAME & REGISTRATION NO. NAME & SIGNATURE OF FIRST- AIDER		

	SLIP RECIVED BY SAFETY MANAGER/SAFETY ENGINEER	
	DATE :	
	TIME : am/pm	SIGNATURE BY DUTY SAFETY
	ENGINEER	

FSAF 13

CHENNAI METRO RAIL LIMITED

Safety Inspection Report

(SITE)

CHENNAI METRO RAIL PROJECT

CMRL	Issuing entity	Discipline	Area	Document Nb.	Revision Index
					0



2-149

Safety Inspection Report

Site:	Completed by (PRINT NAME):
Date:	Title: Safety
Summary	

No	Category	Comments & Action	Risk Rating			Behaviour S/U	Action ✓/X
			H	M	L		
	Leading Edge Protection (Double Rails & Toeboards)	N.A	H M L			S U	
2	Void Protection (Guard rails or securely covered)	N.A	H M L			S U	
3	Scaffolding (Designed, Inspected & Tagged)	N.A	H M L			S U	
4	Temporary Works (Compliant with design/drawing)	N.A	H M L			S U	
5	Ladder Use (Short duration work only) (stable and footed)		H M L			S U	
6	Mobile Towers Guardrails, Toeboards Correctly braced	N.A	H M L			S U	
7	Electricity (Condition, Protected) (Life risk /Fire Risk) BOCWR – R 47 Clause 26 SHE Conditions of Contract		H M L			S U	
8	Traffic Management (People & Plant separated)(demarked) BOCWR – R 48		H M L			S U	
9	Plant & Equipment (In good working order) (Operated correctly) BOCWR – R 130		H M L			S U	
10	Excavations (Inspected / shoring in place) (Gas Levels)						
11	Permit systems (Permit in Place and being followed)		H M L			S U	

11	Permit systems (Permit in Place and being followed)		H M L			S U	
12	Fire Safety (Fire points, with extinguishers & alarm available) BOCWR – R 35		H M L			S U	
13	Safe Access/Egress (Safe pedestrian route too all areas)		H M L			S U	
14	Housekeeping		H M L			S U	

	(No waste build up) (slip trip hazards)				
15	Pile Rig (Lifting Equipment) BOCWR – R 214,216 -221		H M L	S U	
16	Confined spaces		H M L	S U	
17	Storage of materials		H M L	S U	
18	Signage (Erected and appropriate) BOCWA S - 44 BOCWR R – 5		H M L	S U	
19	Personal protective Equipment (Correct for task & in use by staff) BOCWA and BOCWR R – 45, R – 46; R – 54, C – XI; R – 96 to 107		H M L	S U	
20	Harmful Substances (Stored, Used correctly)		H M L	S U	
21	Dust Debris Suppression (Vehicles covered, Damp down)		H M L	S U	
22	Noise Suppression (Enclosures Barriers in place above 90 db)		H M L	S U	
23	Employee Trained and aware of tasks briefed on task & safety etc		H M L	S U	
24	Welfare facilities (Clean, Tidy & Hygienic)		H M L	S U	
25	Public Protection from site operations				
26	Site Security		H M L	S U	

Risk Rating	Tolerance		
HIGH	High severity and High probability of major injury, disablement or possible fatality. Work must cease immediately and additional control measures implemented prior to work commencement.		
MEDIUM	Probability that an incident will occur over time (Over 3 day injury) but not as serious as a major injury or fatality. Additional control measures to be implemented within 24 Hrs.		
LOW	Negligible risk of injury, but task requires additional control measures to reduce likelihood of injury (Minor Injury not above 3 days off from employed role) Additional control measures to be specified and implemented within 48 Hrs		
Severity Likelihood	Minor Injury First Aid Case	Over 3 day injury	Critical Fatality or Major Injury
Probable	High	High	High
Possible in time	Medium	Medium	High
Negligible Unlikely to occur	Low	Medium	Medium

Distribution: Site Engineer /Contractor /CMRL

FSAF 14

RECORD OF INDUCTION TRAINING

Site Name:			
Your Employer's Name:			
Site Safety Management Matters - Identify points covered by induction by ✓ in box			
1. SUPERVISION site management structure. 2. EMERGENCY alarm procedure/muster point. 3. SMOKING identify any smoking restrictions. 4. FIRST AID arrangements on site. 5. ENTRY ROUTES TO SITE give details for both Pedestrian & Vehicle routes 6. ACCESS RESTRICTIONS detail any areas which are out of bounds 7. ALCOHOL consumption of alcohol, taking of non prescribed drugs is not permitted. Note section 37 8. HAZARD REPORTING detail procedures. 9. WELFARE no eating on site. Site canteen/toilet Arrangements. Identify smoking restrictions Arrangements 10. SITE RULES give details	11. CLIENTS RULES detail any client specific rules 12. ACCIDENT and INCIDENT reporting procedures Including near miss incidents 13. DISCIPLINARY ACTION for safety related failings 14. PPE requirements for boots, eye & hearing protection, respirators & overalls etc. 15. SAFETY HELMET as directed by site management in accordance with site rules 16. NOISE nuisance noise & restrictions on working hours (Section 60 notices) & noise assessment procedure 17. NO RADIOS operating from leads. NO WALKMANS or other in ear audio device 18. SECURITY arrangements & right of search etc. 19. STATUTORY CERTIFICATES required for , lifting appliances, electrical power tools etc.		
WORKING ARRANGEMENTS - Identify points covered by induction by ✓ in box			
20. SAFE WORKING risk assessments & method statement explained 21. SITE VEHICLES, PLANT & MACHINES only to be operated by authorised person, with proof of training & competence certificate (CITB etc 22. TRAFFIC MANANGEMENT Vehicle/pedestrian routes. Speed limits 23. FIRE PREVENTION location and type of fire fighting equipment. 24. PERMIT TO WORK describe procedure. 25. TOOLS. Personal hand tools should be inspected regularly and any defects corrected. 26. ENVIRONMENT conditions and special arrangements relating to this site.	28. COSHH before using chemicals, cutting, grinding, or mixing materials obtain assessment. If in doubt ASK! 29. SCAFFOLD not to be erected, dismantled or altered except by authorised persons. Proof of training & competency is required. (Includes towers.) 30. MATERIAL STORAGE & WASTE DISPOSAL arrangements & procedures 31. MANUAL HANDLING maximum weights & assessments. 32. MATERIAL HANDLING to be lowered not thrown 33. SAFETY MONITORING ARRANGEMENTS safety inspections & site instructions etc. 34. CONSULTATION ARRANGEMENTS. You are encouraged to discuss any constructive aspects of safety.		
To be completed by the person receiving induction training ✓			
✓ Appropriate box	YES	No	
35. Has your employer explained the safe system of work contained within your method statement and risk assessment?		⇒	STOP
36. Do you understand the Risk Assessment and Method Statement & agree to comply with its content?		⇒	STOP
37. Do you suffer from epilepsy, asthma, hearing or visual disability, (colour blindness etc.)? Do you have any disability or condition, which requires special medical attention or treatment? Are you taking any medication? (Give details overleaf in order to assist any first aid treatment)			
38. Have you read and understood the site rules? and agree to comply with them?		⇒	STOP
39. I am 18 years of age or older		⇒	STOP
No means STOP - do not commence work. - see Rok site management before working			
40. Which training certificate* do you Hold?		None	

*Certificates will be required for examination & photocopying

I have been instructed on the above items

Operatives Name:	Signature:	Date:	Trade:
------------------	------------	-------	--------

Volume – 2

2-152

Health & Safety Manual

Instructor's Name	Signature	Contact No:
-------------------	-----------	-------------

FSAF 15

INDUCTION CHECKLIST

Explain to all in conjunction with the Company Standard Operatives Induction.

1. Site Management Team and responsibilities
2. The scope of the project and site details
3. Site layout, boundaries, security, any notice boards
4. Welfare facilities
5. Transport plan
6. Fire plan and actions in event of an emergency
7. Name and details of first aider and first aid facilities
8. Actions in the event of an accident/near miss and reporting procedure
9. Specific site wide hazards
 - eg. live building services
 - HV cables...overheads.....underground
 - contaminated land
 - confined spaces
 - working adjacent to public
10. Site Procedures
 - eg. reporting of unsafe acts, near misses and safety issues that require attention
 - permits required
 - restricted areas
 - PPE zoning
 - signing in and out as per site rules
11. Safe use of scaffolding
12. Housekeeping arrangements and material storage
13. Methods of consultation on H&S matters
14. Personal responsibilities, conduct and disciplinary measures
15. Questions and open discussion

In addition check operatives have had their risk assessments and any associated method statement and COSHH assessments explained to them by their company, and that they understand what they have to do. Also check they understand who is responsible for their immediate supervision.

All attendees should sign Operatives Safety Induction Form. Some sites may also use the Operatives General Induction Register.

Operations induction

Starting On Site			
1. Personal Protective equipment a) Safety helmets, safety boots & hi-viz will be worn in accordance with site rules. b) Other items established by risk assessment must be worn. c) Your immediate supervisor must tell you what is required for your work.	Protective Equipment Has your manger supplied you with what you need? i.e. helmet, hi-viz, safety footwear, RPE, gloves, goggles ear protection etc. <table border="1"> <tr> <td>Y</td> <td>N</td> </tr> </table>	Y	N
Y	N		
2. Mobile Plant a) Only authorised &/or certificate holding operatives may drive plant. b) Use any designated vehicle routes and be aware of any pedestrian routes etc. c) All reversing & manoeuvring near excavations must be overseen by a banksman.	Site Hazards Has your manager/ site manager explained to you where the hazardous areas are on site? <table border="1"> <tr> <td>Y</td> <td>N</td> </tr> </table>	Y	N
Y	N		
3. Excavations a) All excavations & manholes must be guarded or covered. b) When working below ground level ensure adequate steps have been taken to prevent collapse. c) Ensure location of any underground services are known.	Emergency Procedures Do you know who the first aid person is? Do you know where the fire exit routes are located and where the assembly point is? <table border="1"> <tr> <td>Y</td> <td>N</td> </tr> </table>	Y	N
Y	N		
4. Access / Scaffolds / Ladders a) Use & keep to proper pedestrian access routes when entering and moving around site. b) Use only completed platforms – guard rails / toe boards c) Do not interfere/alter or move any scaffold/ladders/access equipment. d) All ladders must be tied or footed regardless of the duration of the work. e) Only recognised scaffolder may erect or alter scaffolds.	Risk Assessment A risk assessment is needed for every job on site. Do you know what Precautions and protective equipment apply? <table border="1"> <tr> <td>Y</td> <td>N</td> </tr> </table>	Y	N
Y	N		
5. Lifting Operations / Manual Handling a) Lifting equipment/accessories must have current certificates of thorough examination. b) Lifting operations must be planned and supervised. c) Only authorised operators/banks men to be engaged in a lift. d) Avoid manual handling heavy materials/plant if possible e) Use proper manual handling techniques at all times.	Your Work Has your work been properly explained to you? If working to a method statement do you understand it? <table border="1"> <tr> <td>Y</td> <td>N</td> </tr> </table>	Y	N
Y	N		
	Accidents Do you agree to report all accidents and near misses to your manager and site management immediately? <table border="1"> <tr> <td>Y</td> <td>N</td> </tr> </table>	Y	N
Y	N		
	Site Rules Are you aware of and do you agree to abide with the site rules? <table border="1"> <tr> <td>Y</td> <td>N</td> </tr> </table>	Y	N
Y	N		
	Medical conditions Do you suffer from any medical condition that may affect your safety on site? If so, please provide details. <table border="1"> <tr> <td>Y</td> <td>N</td> </tr> </table>	Y	N
Y	N		
6. Generally a) Make sure you are aware of the risks relating to your work. b) Find out the position and status of any building services and precautions required.	Declaration I have read (or have had read to me) these instructions & understand my responsibilities for working safely. I am over 18 years of age. * (delete if not applicable)		

c) Be aware of how to deal with any hazardous materials/substances connected to your work (COSHH and flammable/volatile substance issues. d) Think seriously about progressive injury. Noise above 85dB, dusty areas, using tools with high vibration levels. e) Work in a tidy manner, clear waste regularly. f) We actively promote consultation on Health & Safety matters. g) IF YOU SEE SOMETHING THAT IS A HAZARD – REPORT IT	Name(print) Date:..... Company/S-C:..... Signed:.....
---	---

Failing to follow these simple rules will result in your removal from site!

Remember – Your actions could affect our future use of your company!

VISITORS INDUCTION

The Health & Safety Policy requires you to act in a safe way and not put others at risk. A copy of the policy is displayed on site for you to inspect. The requirements listed below will help us to work together towards eliminating accidents and ill health on site.

AUTHORISATION

Please sign in and out of the visitor's book.

ENTERING SITE

Please use and keep to proper access when entering and moving around site. Ask the Site Manager to advise you of pedestrian routes/pedestrian free zones. Helmets and footwear must be worn on site. Additional PPE may be required at certain times and/or in particular areas of the site. The Site manager will advise you of any such requirement.

SITE HAZARDS

Ask the Site Manager to advise you of type and location of site hazards.

EMERGENCY PROCEDURES

Find out who is the First Aid Person, the location of alarms, exit routes and assembly points. An emergency procedure sign is displayed – READ IT.

ACCIDENTS AND UNSAFE CONDITIONS

All accidents and near misses must be reported to the Site Manager, you have a duty to advise the site staff of any potentially dangerous situation or unsafe condition you may observe.

Mobile Elevating Work Platforms (MEWPS)				
Site			Contract No.	
Machine/Equipment				
Type (Scissor lift, Telescopic, Articulated Telescopic, Vehicle Mounted)				
Make:	Model:			
Plant/Serial No.	Supplier:			
Documentation	Date of Examination/Inspection			Comments
6 monthly thorough examination				
Weekly inspection register				
Log of daily checks				
Operator Training				
All operators of MEWPS must have received training from appropriate training organisations and be issued with a certificate indicating competence such as the CITB CTA card (not familiarisation training). Enter details below				
Certificate of competence	Yes	No	Certificate issued by	
Certificate registration No.			Certificate expiry date	
Is the operator familiar with the equipment to be used?	Yes	No	Comment if necessary	

General Checks (Tick boxes as appropriate)	Yes	No
Is SWL or Max No. of persons clearly marked on the lifting platform?		
Are all dangerous parts adequately guarded?		
Is the machine suitable for the ground conditions to be worked on?		
Is the machine to be driven on a public highway?		
If yes to above question; Does driver have a suitable licence?		



Is machine taxed for use on public highway?		
Are safety harnesses with restraint lanyards available for use during work operations?		

Form completed by:		Date:	
--------------------	--	-------	--

PERMIT TO WORK ON OR NEAR ELECTRICAL EQUIPMENT

It is intended that this form is for use by electrically competent persons only

Contract Title:		Contract No:	
Location of Works:		Date of Work:	
Risk Assessment:	Yes	No ⇒ Stop	Method Statement:
		Yes	No ⇒ STOP
Person in Charge:		Name of Contractor:	

Part 1 Description of Work <i>(Describe the work to be carried out)</i>	
Description of equipment:	
Location of equipment:	
Describe the work to be carried out:	

Part 2 Precautions to be Taken Before Work <i>(Provide further details to these questions in part 3)</i>					
“CAUTION “ notice to be displayed	Yes	No	“DANGER” notice to be displayed	Yes	No
Equipment isolated			Electrical circuits isolated		
Any other precautions required					

Part 3 Precautions During Work			
Measures required for “Live” working			
The equipment will be deemed safe and can return to normal use when work is complete and all persons, tools & equipment are removed			
Permit valid from:		Time of Expiry:	

Part 4 Authorisations:				
All Signatories to this Permit confirm that they understand the precautions to be taken prior to and during the work. The Recipient of this Permit is responsible for the safety of all persons and equipment involved. Only the Authorised Person can cancel this Permit.				
	Name	Signature	Time	Date
Permit issued by (Authorised Person):				
Recipient of Permit:				
Surrendered by:				



Cancelled by (Authorised Person):				
--	--	--	--	--



PERMIT TO EXCAVATE

Contract Title:		Contract No:	
Location of Works:		Date of Work:	
Risk Assessment:	☐ Yes ☐ No⇒Stop	Method Statement:	☐ Yes ☐ No⇒STOP
Person in Charge:		Name of Contractor:	

Part 1 Description of Work <i>(Include if appropriate Safe Method of digging when within 0.5 metres of services)</i>						
Anticipated period that excavation will be open:				Hours		Days
Type of ground to be excavated- <i>(Tick box)</i>	Rock	Clay	Sand	Gravel	Mixture	Other
Describe the work to be carried out:						

Part 2 Precautions to be Taken Before Work <i>(Provide further details to these questions in part 3)</i>						
	Yes	No		Yes	No	
Service Utility records checked		Stop	Is there a danger of collapse or undermining adjacent structure/road etc.?	Stop		
Site Maintenance Plans checked			Will excavation support be required?			
Electro-location (CAT scan) survey carried out by trained competent person.		Stop	Is ground support available on site?		Stop	
Will underground services be marked on site?		Stop	Will anyone enter the excavation?			
Services marked on site drawings			Could water enter the excavation?	Stop		
Supervision informed of location of services		Stop	Could gas enter the excavation?	Stop		
Trial holes dug if service identified		Stop	Will Confined Space Permit be required?			
Are there any overhead cables or other restrictions on the use of excavators/plant			Other			
What services have been identified? (tick box & identify size, type and how many)	Gas		Electricity	Water	Telecom	Other (state)
Any other precautions required:						

Part 3 Precautions During Work <i>(Tick boxes as appropriate)</i>								
Type of Excavation support	Drag box	Driven sheets	Piling sheets	Fully timbered	Hit/Miss sheeting	Jacking system	Battered sides	Other
Type of Edge Protection					Type of gas monitoring			
Adequate Access/Egress	Yes	No	Are existing services marked out on site			Yes	No	
Are other restrictions identified in Part 2 controlled		Stop	Are existing services adequately supported			Yes	No	
Note size and type of service								



Any other precautions to be taken:

Permit Valid

From:

Time of

Expiry:

Part 4 Authorisations

**ONLY PERSONS AUTHORISED IN WRITING BY THE SENIOR RESIDENT
MANAGER MAY COMPLETE AND ISSUE THIS PERMIT.**

The permit is not complete unless copies of the relevant service drawings are attached.

All Signatories to this Permit confirm that they understand the precautions to be taken prior to and during the work. The Recipient of this Permit is responsible for the safety of all persons and equipment involved. Only the Authorised Person can cancel this Permit.

	Name	Signature	Time	Date
Permit issued by (Authorised Person):				
Recipient of Permit:				
Surrendered by:				
Cancelled by (Authorised Person):				



Site Excavator Checklist

Site		Contract No.	
Machine/equipment		Supplier	
Make		Model	
Capacity (lifting only)		Plant/Serial No.	
Condition - list obvious defects		Tyres- any obvious cuts/worn tread	

Documentation	Date of Examination/Inspection	Date checked
6 month thorough examination		
Lifting equipment test certificates (Before first use)		
6 month thorough examination of lifting equipment		
Weekly inspection register		

General information

SWL marked on boom or clearly displayed in cab	
Are check valves fitted?	
Is there a suitable lifting eye/point?	

Operator Training

Name of operator (print name)		
	Card number	Expiry date
Type of certificate issued		
Categories of plant applicable	1	4
	2	5
	3	6

Checked by:

Print Name and Company:	
Signature:	Date:

Note: Excavators fitted with a rated capacity indicator should be treated as a crane and a Crane Checklist used

OIL STORAGE REQUIREMENTS

Above Ground Storage Tanks for Offices					
MUST have -	GO	RA	MUST NOT have -	GO	RA
Good integrity and condition.			Walls not penetrated by valves or pipes.		
110% bund, with rainwater sump in base.			Inadequate bund.		
Minimum clearance between bund and tank not less than 750mm.			Any valve, sight gauge, pipe work outside of the bund.		
Suitable location to minimise damage by impact.			Be within 10m of any watercourse/drains.		
Base and walls impermeable to water and oil.			Be within 50m of a water abstraction point.		
Angle fillet at junction of base and wall to deflect ice.					
Sight gauge supported.					
Sight gauge fitted with a valve that automatically closes when not in use.					
Vent pipe located within the bund, discharging vertically downwards.					

Storage Tanks for Fuelling Mobile Plant (+ all the above list)					
Flexible draw off pipe has automatic closure valve.			Pipes must not hang out of bund.		
Delivery pipe must be locked within the bund when not in use.					

Mobile Bowser					
Must have a hand pump or an automatic cut-off nozzle.					
Pump/valve must be locked shut when not in use.					
Pump/valve fitted with a lockable tap where it leaves the tank. Kept locked when not in use.					
Sight gauge must have a lockable valve where it leaves the tank, and kept locked when not in use.					

GO = Good order

RA = Requires Attention

HARNESS CHECKLIST

Contract.....

Make/Supplier/ Identification No.	Date	Webbing	Stitching	Buckles	Karabiners & Snap hooks	Checked By	Signature

Here are the Do's and Don'ts

DO

- Carry out a full visual inspection of your “Fall Arrest” system every time before use.
- Make sure that every part of your “Fall Arrest” system is fully compatible.
- Use anchorage that is located directly above the working position.
- Use approved permanent anchorage points that have been built or installed by professionals.
- Always ensure that the closing bar on the karabiner hook is locked shut. Kwiklok types do this automatically but should be checked. Screwgate types must be screwed home manually and checked by applying pressure against the closing bar.
- Make sure that the space you would travel through in the event of a fall is free from protrusions and hazards.
- Ensure that your harness is fitted as close to your body as is comfortable to prevent it's upward movement in the event of a fall.
- Only use compatible ancillary equipment.

DO NOT

- Anchor to a structure that itself can fall, ie. a free standing ladder or other loose structures.
- Use an anchorage point that will not take a shock load of 1000kg.
- Use an anchorage point that is located below the point of attachment to your harness. (Special conditions apply to Scaffolders)
- Use waist connection points on a harness for “Fall Arrest”. Waist connection points are for work positioning or restraint only.
- Loop lanyards around structures with sharp edges. Do not use if less than 5mm or 7/32” radius edge.
- Use any “Fall Arrest” equipment without reading both the user manual and individual product fitting instructions.
- Use any “Fall Arrest” equipment without familiarisation training and if possible practical training.
- Mix different manufactured products into your “Fall Arrest” system without checking and confirming their compatibility.
- Use any “Fall Arrest” products that are showing signs of wear and tear. Return for formal inspection.
- Extend the length of your lanyard beyond 2M. For greater working distances use a Fall Arrester Block.
- If you have any doubts on any equipment DO NOT use it.

CHENNAI METRO RAIL PROJECT LIMITED		SAMPLE SAFETY FORM REFERENCE:	FSAF- 24
CONTRACTORS MONTHLY ACCIDENT STATISTICS REPORT			
NAME OF CONTRACTOR		CONTRACT NO	
REPORT FOR MONTH ENDING:			
COMMENCEMENT DATE:		SCHEDULED COMPLETION DATE:	
	ACCIDENT STATISTICS SUMMARY	FOR MONTH	CUMULATIVE
1.	<i>Number of Man-hours Worked</i>		
2.	<i>Number of Man days Worked</i>		
3.	<i>Number of Reportable Fatal Accidents</i>		
4.	<i>Number of Reportable Non-Fatal Accidents</i>		
5.	<i>Number of Dangerous Occurrences</i>		
6.	<i>Number of Man-hours Lost</i>		
7.	<i>Number of Man days Lost</i>		
8.	<i>Number of Reportable Accidents per 100,000 Man-hours Worked</i> $\left\{ = \frac{[(3) + (4)]}{100,000} \times 1000,000 \right\} =$ <i>Accident Frequency Rate</i> <i>(1)</i>		
9.	<i>Average Number of Worker Daily</i>		
REMARKS: 			
Signed:		Chief Safety Manager:	Date: / /
Signed:		Project Manager:	Date: / /
NOTE: This form must be completed and returned to the Engineer within 5 days after the end of each month.			

FORMATION OF SITE OHS&E COMMITTEE	
Contract No	
Contractor Name	
Contract Title	

<u>CIRCULAR</u>	
<u>Committee</u> The following OHS&E Committee is constituted with immediate effect: Chairman: Members: 1) 2) 3) 4) 5) Secretary:	
<u>Periodicity</u> The committee will meet at least once in a month on the day (specify date)	
<u>Agenda</u> Secretary will circulate agenda of the meeting at least two days in advance of the schedule date of the meeting.	
<u>Circulation</u> the meeting will be minuted in the standard format and circulated to the following under the signature of the secretary 1. Chairman 2. Members 3. CMRL Representatives 5. Others concerned	
Date:	Signed By: _____ CHAIRMAN



MINUTES OF OHS&E COMMITTEE MEETING			
Contract No.			
Contractor Name			
Contract Title			
Meeting No.		Date of Meeting	
Location of Meeting			

MEMBERS PRESENT	INVITEES	MEMBERS ABSENT

REPORT SENT TO					
No. of Copies	Name / Dept.	No. of Copies	Name / Dept.	No. of Copies	Name / Dept.



Prepared by:

Location:

Date:

MINUTES OF OH&S MEETING

Item No.	Description of Discussion	Action By	Target	Remarks
1	Complaints received from Clients and corrective and preventive action			
2	Review of MOM of previous meeting			
3	NCR's / Observation from third party			
4	First - Aid cases / Reportable accident cases			
5	Future jobs and specific requirement			
6	Status of implementation of Safety plan			
7	Sub-contractor performance			
8	Analysis of first-aid cases			
9	Need for any specific system / training / PPE's / resources			
10	Observation of OHS&E committee during last walk down			

Next, OHS&E Meeting is scheduled on:

Date:
Manager

Chief OHS&E
(Signature & Name)



Date:
Manager

Project Director/Project
(Signature & Name)

	CHENNAI METRO RAIL LTD.	FSAF:27
ELECTRICAL SAFETY AUDIT INSPECTION CHECKLIST		
Contractor No		Contract Title
Contractor Name		
Name of Site		
Job No.		
Inspected by		
Date		

Sl. No.	Points	Observation	Recommendations
A. WHETHER METHOD STATEMENT IS AVAILABLE FOR THE FOLLOWING			
1	Electrical Safety Education & Training Procedures		
2	Electrical Safety Motivation and Promotion programs		
3	New Electrical Equipments laying of specifications, procurement, review / inspection system		
4	Electrical Safety Regulatory Compliance check list		
5	Electrical Accident & dangerous occurrences reporting, analysis, investigation, and rating		
6	List of Electrical duty Personal Protective Equipments (PPEs), inspection		
7	Electrical equipment Safe Operating Procedures (SOPs) and Safe Maintenance Procedures (SMPs), Safe start-up and shut-down and emergency shut-down procedures		

Sl. No.	Points	Observation	Recommendations
8	Safety Work Permit system and Electrical Isolation system		
9	Electrical single line diagram, schematic diagram and the details of the equipment for all temporary electrical installation		
B. ELECTRICAL SAFETY AUDITS, CHECKS, INSPECTIONS, STUDIES & TESTS			
1	Is there an internal Electrical safety audit system? If so		
	i) Is there a formal procedure for it?		
	ii) Who does it?		
	iii) What is the periodicity?		
	iv) Produce a copy of the last internal Electrical Safety audit report.		
2	Is there a system of internal electrical safety checks and inspections? If so:		
	i) What types of Electrical Safety Inspections are carried out and what is their frequency?		
	ii) Who does the inspections?		
	iii) Is there a structured system of Electrical safety checks and inspections? If so:		
	iv) Provide samples of such safety inspection formats (safety area wise e.g. House keeping, fire protection, trips and lock-outs etc.)		
	v) To whom are the Electrical safety checks and inspections reported?		
	vi) How action on the recommendations of electrical safety inspections carried out?		

Sl. No.	Points	Observation	Recommendations
C. ELECTRICAL INSTALLATIONS			
1	Do all electrical installations conform to relevant standards and codes of practice?		
2	What are the observations made by you on electrical installations and fire safety of the same?		
3	Are there any Fire-Resistant cables installed? If so give details		
4	Have you any Oil cooled Transformers having oil quantity exceeding 2300 litres? If so:		
	i) Have you segregated these transformers from adjoining cubicles by means of baffle walls/wired-glass windows in steel frame?		
	ii) Have you provided appropriate soak pits for soaking up of leakages of oil?		
5	Have your motors over current protection systems?		
6	Have battery-charging room? If so: Is the battery charging room well ventilated to prevent accumulation of hydrogen evolved?		
7	Do you use High Rupture Capacity (HRC) Fuses?		
8	Do you use Auto Circuit breakers for circuit breakers carrying current above 30 amps. and not depend on fuses only ?		
9	Have you automatic circuit breaker trips? If so: i) Do you set the circuit breaker trips below the HRC-Fuse current level?		
10	Are Electrical earthing conductors so designed as to enable sufficient current to flow up to the HRC-Fuse blow off current?		
11	Do you ensure periodical testing of “Earth-fault loop resistance” of all earthing connections? If so:		



Sl. No.	Points	Observation	Recommendations
	i) What is the periodicity of such tests and show register of such tests		
D. CONTROL ROOM			
1	Location of the Control rooms		
	i) Away from hazard zone?		
	ii) Upwind sources of ignition/ fire/ flammable storages/toxic releases?		
	iii) Blast proof design?		
	iv) Whether under positive pressure? Forced draft blower in safe location?		
	v) Cable system fire resistant? And smoke detection and alarm systems in cable trenches entering control room?		
	vi) Fire protection and control system? Smoke detectors?		
	vii) Safety glass panels?		
E. CABLES			
1	Whether the condition of Cable is checked?		
2	Are Cables received form other site / previous site checked for Insulation Resistance before putting them into use?		
3	Are all main Cables, taken either underground / Overhead?		
4	Are welding Cables routed properly above the Ground?		
5	Are welding & Electrical Cables overlapping?		
6	Is any improper joining of Cables wires prevailing at Site?		
7	Whether all Flexible cords with a conductor cross sectional area greater than 1.5 mm ² ?		
8	Whether all OH cables are elevated 6 m above ground or structure or object?		
9	Whether plugs, socket-outlets, and couplers are splash proof type or IP 44 type (Ingress		

Sl. No.	Points	Observation	Recommendations
	Protection for solids of more than 1 mm and splashing of liquid)		
10	Mention the mechanical damage protection for Armoured cables		
F. DBs / SDBs			
1	Is earth conductor continued up to DB / SDB?		
2	Whether DBs & extension boards are protected from rain / water?		
3	Is there any overloading of DBs / SDBs?		
4	Are correct / proper fuses & CB's (Circuit Breakers) provided at main boards & sub-boards?		
5	Is energised wiring in junction boxes, CB panels & similar places covered all times?		
G. ELCB / GFCI			
1	Whether the connections are routed through ELCB / GFCI?		
2	Is ELCB sensitivity maintained at 30 mA?		
3	Are the ELCB / GFCI numbered & tested periodically & test results recorded in a logbook countersigned by competent person?		
H. EARTHING			
1	Is neutral earthing ensured at the source of power (Main DB at Gen. or Transformer)?		
2	Whether the continuity & tightness of earth conductor are checked?		
3	Mention the gauge of earth conductor used at site.		
4	Mention the value of Earth Resistance.		
5	Whether Electrical equipments earthed through insulated cables?		
I. ELECTRICALLY OPERATED MACHINES			
1	Are all metal parts of electrical equipment's & light fittings / accessories grounded?		
2	Is there any shed / cover for welding machines?		
3	Are Halogen lamps fixed at proper places?		
4	Are Portable power tools maintained as per norms?		

Sl. No.	Points	Observation	Recommendations
5	Are Portable power tools provided separate major switch / cut off switch?		
6	Are portable Power-tools made double insulated and marking towards that is visibly exist at all tools?		
7	Are portable power tools connected with ELCB / GFCI?		
J. ELECTRICAL INSTRUMENTS			
1	i) All controls fail-safe.		
	ii) Dual indications, alarm systems and auto correct/shutoff for critical controls and levels and process variables.		
	iii) All instruments properly calibrated and labelled. (Check calibration schedule and records.)		
	iv) Tubing runs protected.		
	v) Response lag in instruments and alarm systems affecting safety standards.		
2	i) Safeguards provided when instruments have to be taken out for maintenance.		
	ii) Any parameters controlled without instruments in place.		
	iii) Equipment designed to permit lockout protection.		
	iv) Emergency shutdown procedure is well laid down and known to all concerned.		
	v) Electrical/cooling water/process water failures cause hazards or safe shut down possible or auto shut down of plant.		
3	i) Circuit breakers adequate for circuit protection.		

Sl. No.	Points	Observation	Recommendations
	ii) All equipments earthed and motor double earthed.		
	iii) Special interlocks needed for safe operation.		
	iv) Emergency standby power on critical equipments provided.		
	v) Emergency lighting provided wherever required (emergency operations/exit).		
	vi) Emergency disconnects switches properly marked.		
K. HOUSE KEEPING			
1	Are all Electrical area floors and stairways in good condition (no damages, clean and non slippery)		
2	Do you have proper system to deal with spillages of hazardous chemicals (Diesel, Petrol, oil and etc.) giving details of covering to neutralize/absorb/contain hazards of spills, collecting and disposal of the neutralized/absorbed spillage etc.? (Give a copy)		
3	Are there sufficient waste disposal bins duly marked for collecting wastes in a segregated manner, emptied regularly and disposed of in a safe and approved manner.		
4	Are working areas always kept clean and after maintenance area cleaned well by the maintenance workmen themselves.		
5	Is there adequate washing and toilet facility and kept in clean and hygienic condition.		
6	Are there adequate ventilation arrangements to ensure comfort of the work environment in respect of composition of air, humidity and temperature..		
7	Are all Sub-stations, MCC, Transformer rooms free of fumes and dusts?		

Sl. No.	Points	Observation	Recommendations
8	Are there any working conditions making floor / work area slippery? If so arrangements made to prevent the same?		
L. ELECTRICAL PERSONAL PROTECTIVE EQUIPMENTS (PPEs)			
1	Is there a laid down system of availability, use and maintenance of Electrical personal protective equipments (PPEs).		
2	Are there adequate Electrical PPEs made available and workmen do use them, wherever required?		
3	Are Electrical PPEs selected in consultation with workmen using the same and the Safety department?		
4	Are there sufficient electrical insulation mats of ISI-marking for specified Voltage conditions wherever required?		
5	Are all Electricians provided with appropriate work uniform and Electrical safety shoes and their wearing made mandatory?		
	i) What is the percentage of violation of this?		
	ii) What is the type of uniform provided?		
6	Are all workmen aware of the danger of loose clothing?		
7	Is there availability of Resuscitator for Electrical Shock treatment and Cardio Pulmonary Resuscitation (CPR) training provided to Electricians? If so:		
	i) Course details		
	ii) Name of the trainer		
	iii) Course contents		
	iv) Course duration		
M. ELECTRICAL MAINTENANCE			
1	Is the preventive Maintenance procedure available for Electrical equipments?		
2	What are the areas of Electrical Preventive Maintenance system (PMS)?		



Sl. No.	Points	Observation	Recommendations
3	Is there any system of monitoring and predicting equipment condition and undertake Electrical Predictive Maintenance? (Give details).		
5	Is there a system of Scheduled Electrical Maintenance and Overhauling? (Give details).		
6	i) Do you have a codified system of recording Electrical maintenance activities?		
	ii) Do you carry out computer aided Electrical maintenance analysis and use it for Electrical maintenance planning?		

N. WORK PERMIT SYSTEM

1	What necessary Work Permit Systems exist in your Unit? (Give details and one form of each).		
2	Is there a comprehensive Electrical Isolation procedure in your Unit for all process vessels and all equipments? (Please show the procedure)		
3	Do you permit Hot Work in flameproof areas of the plant?		
4	What are the hazardous chemicals handled?		
5	What is the system of electrical lockout for maintenance?		
6	Are the keys kept for individual locks, which are used for electrical lockouts with the supervisor concerned?		

O. INSPECTION AND TESTING FREQUENCY

		MONTHLY	HALF YEARLY	ANNUAL
1	Electrical grounding & static device check			
2	Transformer checking			
3	Cable checking			
4	Sub-Station checking			
5	Electrical Instrument checking			



Contractor Monthly Inspection Checklist

FSAF-28

Contract No.:		Contractor's Name:					
1.0 OSH& E Administration							
1.1 OHS&E Organisation	Yes	No		1.1a OHS&E Organisation	Yes	No	
Adequacy of OHS&E personnel				OHS&E manpower from outsourcing agency			
Is OHS&E personal professionally qualified				OHS&E personals reports to SHE manager			
Employer's approval for each OHS&E personal				OHS&E manager reports to Project Manager			
Intimation of OHS&E personals vacancy to Employer				Facilities and equipment gave to the OHS&E personnel			
OHS&E personal lies with the main contractor				OHS&E personnel can stop any unsafe act			
1.2 OSH&E Committee				1.3 Construction OH&S Committee			
Is site and construction OH&S Committee formed				Does construction OS&S committee meet at least weekly			
Does PM Chairman of OH&S Committee				Do all sub contractors attend			
Committee members under gone monthly inspection				Is agenda cover all the points			
Does site OH&S committee meet at least monthly with 21 days time gap				Minutes of the meeting send to all committee members			
Are Incident Reports discussed				Minutes displayed in the notice board			
1.4 ID card and first day at work				1.5 Designer's role			
Is ID card issued to all persons				Whether designers were informed about Conditions of Contract on OH&S			
Is ID card as per standard				Whether designers provide OH&S risk at the drawing itself.			
Authority signed all ID cards				Whether hierarchy of risk control is indicated by the designer			
All worker undergone orientation training				Participation of designer in monthly SCM			
OSH&E hand book issued to all personnel				Detailed supplementary information about OH&S risk of the design given by designer.			
1.6 OH&S submittals to Employer				1.6a OH&S submittals to Employer			
Daily reporting of workmen				External OH&S audit report			
Monthly OH&S report				Electrical safety audit report			
OH&S committee meeting minutes				Air monitoring report			
OH&S inspection report				Noise monitoring report			
Monthly internal OH&S audit score report				Accident, Incident and dangerous occurrence reporting			
Sub total							
1.7 Visitors to site							
Visitor got the permission from Employer							
Contractor have visitor PPEs							



Responsible accompanied with visitor							
Does visitor entering hazardous area							
Visitor register maintain at site office							
Contractor's Observations:							



FSAF-28 Monthly Inspection

Checklist

Contract No.:		Contractor's Name:					
2.0 OH&S Training and OH&S Communication							
2.1 Training Policy	Yes	No		2.2 Induction Training	Yes	No	
Is training policy in OH&S Plan				Does training take place in first week			
Is policy implemented				Induction Handout			
Does it includes sub contractors				Project related syllabus			
Is training policy published				Management participation			
Does PM understand training policy				Attendance records kept			
2.3 Toolbox Talks				2.4 Supervisor Training			
Are they held at least weekly				Is there a recognized programme			
Presented by supervision/safety Manager				Project related			
System monitored by management				Senior management participation			
Employee involvement				Achievement test			
Attendance records kept				Attendance records kept			
2.5 Follow up training				2.6 Driver/Plant Operator Training			
Is follow up training organized				Does Driver/PO training take place			
Does it take place after six months				Are all drivers undergone for defensive training .			
Is syllabus project related				Are all Drivers and Operators certificated			
Attendance records kept				Are records kept			
Workers participation towards training				Are all Drivers Operators retained			
2.7 Promotional activities				2.8 OH&S posters			
Is there a safety promotional programme				Are posters adequate no's			
Are any incentive schemes used				Are posters separately numbered			
Are subcontractors included in promotion				Are posters cover all topics			
Had any worker rewarded so far.				Are safety posters visible on site			
Management's participation towards this				Are posters maintaining regularly			
Sub total							
2.9 OH&S Signage				2.10 Important days to be observed			
Is signage in correct colours							
Adequate number of signs							
Suitable positioning of signs							
Signs in Hindi and English and Local Language							
Are signage maintaining regularly							



Contractor's Observations:	
-----------------------------------	--

FSAF-28 Monthly Inspection Checklist

Contract No.:		Contractor's Name:					
3.0 OH&S Inspection and Audit							
3.1 Planned General Inspection	Yes	No		3.2 Routine Inspection	Yes	No	
Monthly contractor and subcontractors site OH&S committee Inspection				Operator Daily Inspection of plant and equipment			
Weekly OH&S inspection by supervisors				Monthly Inspection of electrical hand tools			
Daily OH&S inspection by site OHS&E team				Quarterly Inspection of temporary electrical systems			
Employer's and contractor's representative involved in this OH&S E inspection				Weekly Inspection of scaffold by scaffolding supervisor			
Records maintenance				Half-yearly inspection of lifting appliances and gears by competent person			
3.3 Specific Inspection				3.4 OH&S Inspection			
Before a heavy lifting operation				Is Contractor prepare checklist for all activity			
Before & after entry into confined space				Checklist mentioned in contractor OH&S plan			
Before & after a welding & gas cutting				All inspection reports registered			
Before concreting formwork				Inspection reports sent to Employer			
All high-risk processes inspected by competent supervisor				Planned and Routine Inspection used for discussion in OH&S Committee Meeting			
3.5 MARS				3.6 Electrical safety audit			
Performed once in a month				Covered all areas			
Project Manager accompanied this audit				Performed once in a month			
Conducted at least 7 days prior to Monthly OH&S Committee meeting				Team comprising of senior OHS&E(Elect) engineer			
Audit Report will be sent to Employer				Audit Report will be sent to Employer			
Corrective actions taken				Corrective actions taken			
3.7 External Audit (General)				3.8 External Audit			
Conducted by external agencies				Contents and coverage			
Auditors ISO qualified and competent				Available documents			



Approval of the Employer				Qualification of audit team members			
Audit report as per ISO/ILO standard /CMRL Contract requirements				Had checklist prepared			
Conducted on a quarterly basis				Status of NCR of external audit			
Sub total							
3.9 Audit Report							
Audit report as per ISO/ILO standard /CMRL Contract requirements							
Audit conformity / non-conformity report to the Employer							
Report contents and coverage							
Corrective action by contractors							
Initial audit for checking the adequacy of implementation							
Contractor's Observations:							

FSAF-28 Monthly Inspection Checklist

Contract No.:		Contractor's Name:					
4.0 Hazard Identification, Risk Assessment and Emergency Preparedness							
4.1 Policy for Identifying Hazards	Yes	No		4.2 Risk Assessment	Yes	No	
Procedure for identifying hazards				Are risk assessment carried out			
Is there a list of significant hazards				Is there a formal process			
Procedure for Risk Assessment				Are worksheets used			
Whether any schedule or hierarchy made				Are records kept in site office			
Ranking of hazards				Whether control measures are planned			
4.3 Method Statements				4.4 Permit to work in use			
Are Method Statements produced				Is there a procedure for Permits to work			
Do they contain clear instruction				Issued by Authorized person			
Are they given to work supervisors				Issued for defined period			
Is correct information given to workers				Workers instructed			
Step by step description of task				Are records kept of Permits issue			
4.5 Emergency Preparedness Plan				4.6 Emergency control centre			
Is there description within Safety Plan				Available of first-aid box			
Is it up to date				Public addressing system			
Is it well published				Emergency phone numbers			



Does Project Manager have copy				Emergency alarm			
Exercise within past three months				Employees name list			
4.7 Communication system				4.8 Plan Details			
Public addressing system				Details of emergency co-ordinator			
Emergency power supply				Designated personnel with Tel. Nos.			
Mobile phone in Emergency care centre				Are telephone numbers up to date			
Warning boards				Emergency response team identified			
Records maintained for usage and maintenance of communication systems				Functions of Team identified			
4.9 Requirements				4.10 First Aid			
Link to Police				Is First Aid included in Safety Plan			
Link to Fire Services				Are adequate no. of First aiders appointed			
Link to Ambulance and Hospital				Record keep of qualification			
Communication to employees				First aid boxes supplied			
Displayed on Notice Boards				First aid boxes properly equipped			
Contractor's Observations:							



FSAF-28 Monthly Inspection Checklist

Contract No.:	Contractor's Name:									
5.0 Reporting of Accidents and Dangerous Occurrences and Accident Investigations										
5.1 Reporting to Employer	Yes	No			5.2 Reporting to Govt. organisation	Yes	No			
Verbal information					Reporting to Regional Labour Commissioner					
Written information within 24 hrs					Reporting to welfare board					
Delay in reporting					Reporting to director general					
Are all accidents identified and recorded					Reporting to police station					
Are AFR rates calculated					Reporting to District Magistrate					
5.3 Incident Reporting					5.4 Follow up Action					
Is there a proper reporting procedure					Does Senior Manager review all reports					
Is the procedure communicated to all					Is result of investigation published					
Are reports available for inspection					Are workers advised of remedial action					
Do reports accurately describe incident					Are failure in Management recognized					
Is standardised form used					Whether statistics report prepared					
5.5 Procedure for investigation					5.6 Incident Investigation					
Made Photographs and sketches					Are witness statement taken					
Examine involved equipment					Is the chain of events identified					
Interviewed the eye-witnesses					Is specific sub contractor identified					
Consulted expert opinion					Investigation kit available					
Environmental conditions					Investigation report made available to Employer					



Contractor's Observations:							

FSAF-28 Monthly Inspection

Checklist

Contract No.:		Contractor's Name:					
6.0 Housekeeping							
6.1 Procedure	Ye s	No		6.2 Organisation	Ye s	No	
Is it mentioned in OH&S plan				Adequacy of housekeeping personnel			
Responsibility classified				Is housekeeping personnel trained			
Housekeeping round the clock				Employer's approval for housekeeping personnel			
Reporting of housekeeping personals to OHS&E Manager				Intimation of vacancy to Employer			
Housekeeping persons provided no. / badge				Persons provided with suitable logistics / aid			
6.3 Housekeeping squad				6.4 Barricades			
Housekeeping plan				Dimension of the board			
Member list				CMRL logo			
Job allocation and time allocation				Sequential Numbering			
Periodicity of housekeeping				Availability of protruding parts			
Documentation of housekeeping				Regular cleaning and painting			
6.5 Access / Egress way				6.6 Dustbins			
Free from debris				Lumbar with protruding nails			
Unprotected opening				Unprotected projection			
Free from obstructions				Scattered unused materials			
Slippery condition				Spill of bentonite			
Spillage of water or oil				Fencing and guarding of equipments			



6.7 Housekeeping at worksites				6.8 Housekeeping at roads			
Lumbar with protruding nails				Tyre cleaning of vehicles			
Unprotected projection				Parking of construction vehicles at road			
Scattered unused materials				Water logging or bentonite spill on road			
Fencing and guarding of equipments				Roads kept clean			
Stacking and storing of materials				Position of barricades lying at roads			
6.9 Storage of cylinders							
Full / empty separated							
Gases separated							
Protected from weather							
Contents labelled							
MSDS available for each gas							
Contractor's Observations:							

FSAF-28 Monthly Inspection

Checklist

Contract No.:		Contractor's Name:					
7.0 Working at Height							
7.1 Organisation and planning	Yes	No		7.2 Fragile surface	Yes	No	
Adequate number of trained personnel				Suitable working platform			
Supervision				Guard rails			
Planning emergency and rescue				Crawling boards			
Work permit system				Warning notice			
Refresher training				Work permit system to work			
7.3a Scaffolding				7.3b Scaffolding			
Is scaffolding included in OH&S Plan				Scaffolds constructed for correct use			
Are scaffolding erected and dismantled by competent workmen				Are scaffolds constructed of sound material without patent defect			
Are records kept of inspections				No unsuitable material			



Security fixed or buttressed				Working platforms fully boarded			
Working platforms free from rubbish				Guardrails and mid rails fitted			
7.3c Scaffolding				7.4a Ladders			
Secure ladder access provided				Are ladders specified in Safety Plan			
Toe board provided				Is there a system for checking ladders			
'Safe for Use' board erected				Are records kept of weekly checks			
Availability of base plate				Using of Bamboo ladders			
Free from rust / corrosion / debris				Painting of ladders			
7.4b Ladders				7.5 Guardrails			
Safety procedure followed				Present at all working platforms			
Rubber bush in aluminium ladder				Securely attached			
Landing properly				Sound material			
Climbing procedure				Designed as per standard			
Rungs at proper intervals				Maintained properly			
7.6 Harnesses				7.7 Safety net			
Is use of harnesses specified in OH&S Plan				Approved type			
Are harnesses of full body type				Good construction			
Are secure anchorage points used				Adequate number to issue			
Has instruction on correct use been given				Testing			
Maintenance and inspection				Maintenance			
Contractor's Observations:							

FSAF-28 Monthly Inspection

Checklist

Contract No.:		Contractor's Name:					
8.0 Lifting Operations and Gears							
8.1 Certification	Yes	No		8.2 ASLI / Other Indicators	Yes	No	
Procedure is available in OH&S Plan				Free from damage			



Fitness / Test Certificates available				In operable conditions			
Daily inspection records maintained				Overload device tested			
Load chart for lifting appliances				Overload device operable			
Employer's approval for lifting appliances				Bypass key made available to Plant Manager			
8.3 Wire Ropes				8.4 Safety Hooks			
Free from damage				Free from damage			
Lubricated				Safety latch fitted			
Correctly anchored				Safety latch in operable condition			
Splicing method				Other form of hook closure			
Inspection & Testing				Test certificates			
8.5 Slings, Chains & Shackles				8.6 Outriggers (Mobile Cranes)			
Properly stored when not in use				Outriggers locked in position			
In good condition without defects				Jacks in good condition			
Market with safe working load				Jacks firmly supported			
Bulldog clips correct fit/number				Wheels clear/not supporting load			
Correctly used				Chassis level			
8.7 Operator and Operator cabin				8.8 Rigging requirement			
Licence for HMV				Rigger qualification & experience			
Competent & skilled				Load assessment			
Medical fitness certificate				Type of slings to be used			
Portable fire extinguisher				Hocks & lifting assessment			
Defensive driving				Overhead power line			
8.9 Alarms & signals				8.10 Accessories & controls			
Overload alarm				Side & rear view mirror			
Over hoist alarm				Clutch & brake			
Reverse horn				Swing & Extension control			
Pressure indicators				Illumination			
Outrigger extension alarm				Maintenance			
Contractor's Observations:							



--	--

FSAF-28 Monthly Inspection Checklist

Contract No.:	Contractor's Name:									
9.0 Construction Machinery / Hand tools and power tools										
9.1 Machinery Fencing	Yes	No		9.2 Maintenance	Yes	No				
All moving parts effectively guarded				All maintenance properly maintained						
Fencing not removed				No maintenance whilst M/c in motion						
Is procedure in OH&S Plan				Records of maintenance kept						
Warning board				Work Permit System						
Emergency stop switch				Use of 'Lock Out and Tag Out' (LOTO)						
9.3 Air Receivers				9.4 Wood working machines						
Fitted with pressure relief valve				Top guard fitted						
Annual test carried out				Working space						
All couplers with safety chains/wired				Guards to protect all drive belts						
Condition of hoses				Emergency stop switch						
Noise level under permissible limit				Push stick used						
9.5 Grinding machine				9.6 General						
Appropriate guards fitted				Is procedure in OH&S plan						
Correct size wheel/disc fitted				All operator medically fit and above 21 yrs						
Spindle speed marked on M/s				Unauthorized riding on plant						
Name plate for equipment specification				Inspection and maintenance record						
Test and maintenance				Portable fire extinguisher						
9.7 Safe Operating Procedure				9.8 Requirements						
Available for all machines				Manufacturer specification						
Available in the working area				Control switch						
Operator trained				GFCI / RCCB and other safety devices						
Operator know the same				IP 44 plugs, sockets & connectors						
Updated regularly				Guarding						



9.9 Maintenance and Inspection				9.10 PPE			
Daily inspection				Ear protection			
Lubrication				Hand Protection			
Pneumatic and hydraulic pressure				Eye protection			
Record maintenance				Apron			
Label displayed in the equipment itself.				Nose / face mask			
Contractor's Observations:							

FSAF-28 Monthly Inspection Checklist

Contract No.:		Contractor's Name:					
10.0 Site Electricity							
10.1 Power assessment	Yes	No		10.2 Distribution Panels	Yes	No	
Load calculation for power requirement				Panel secure box to IP 44/IP65			
Employer's approval for execution of the job				All cables enter box through glands			
Is small capacity diesel generator present				ELCB or RCCB/ GFCI fitted			
Noise from diesel generator				Proper earth connection and earth pit			
Sub-contractor's power requirement by main contractor				Warning signs in appropriate position			
10.3 Cables				10.4 Work on site			
All cables free from damage				Site electricity covered in the OH&S Plan			
Cables lying on the ground / water				Name posted on Main Distribution Board			
Cable joints made by IP 44/IP 65 connectors				Single line & Schematic diagram submitted			
Correct storage when not in use				Employer's Approval for execution			
Colour coding				GFCI provided			
10.5 Electrical professional				10.6 Earth Pit			
Sufficient numbers				As per standard			
Professionally qualified				Wet condition			
Roles and responsibilities defined				Pouring 5 litre water per days			
Valid license to electrical persons				Earth pipe free from corrosion			
Training				Earth resistance			



10.7 Plugs, Sockets and outlets				10.8 Voltage / Current			
Are all plugs, sockets and outlets IP 44/IP 65 type				Check voltage / current limit			
Colour coding of plugs and sockets				Rating clearly marked on all equipments			
All cables fitted with IP 44 /IP65Plugs				Monitored continuously			
All equipments connected with plugs				Mismatch of cable and equipments ratings			
All equipments free from defects				Properly earthed			
10.9 Maintenance				10.10 Correct Disc. / Revolutions			
Regular inspections carried out				Information plate on tool			
Records kept				Information on Disc/Cutter			
Suitable guards/security fenced				Compatibility between Tool and Disc			
Faults actioned				Operator trained/competent to fit Disc			
Record maintaining				Safety check on condition			
Contractor's Observations:							

FSAF-28 Monthly Inspection Checklist

Contract No.:		Contractor's Name:					
11.0 Fire prevention							
11.1 Fire fighting personnel	Yes	No		11.2 Requirements	Yes	No	
Adequacy of Fire fighting personnel				Emergency plan			
Professionally qualified				Fire excavation plan			
Employer's approval				Mock drill			
Intimation of vacancy to Employer				Nearest fire brigade phone numbers			
Adequate no of trained persons				Reporting of fire accident to Employer			
11.3 Combustible material				11.4 Fire Extinguisher			
Used in site				Adequate numbers			
Handling of combustible material				Appropriate type			
Stored in separate place				Easily accessible			



Spillage of materials				Frequency of recharge			
Location of burning site				Maintenance and inspection			
11.5 Firefighting equipments							
Sufficient quantity of water supply							
Fire hose and nozzle							
Fire alarm							
Condition of fire hydrants							
Sufficient no. available							
Contractor's Observations:							



FSAF-28 Monthly Inspection Checklist

Contract No.:	Contractor's Name:										
12.0 Welding & Cutting											
12.1 Gas Welding / Cutting	Yes	No		12.2 storage of cylinders	Yes	No					
Is procedure in Safety Plan				Is procedure in Safety Plan							
Are cylinders in cylinder-trolley				Storage in upright position							
Are pressure gauges fitted and operable				Full/empty segregated							
Are flashback arresters fitted				Different gases separated							
Are non return valves fitted				Contents labelled							
12.3 Condition of cylinders				12.4 Hose							
No damage by misuse				Colour coding							
No rust/corrosion				Hose clip and clamp							
Protected from weather				Is it free from leak and damage							
Colour coding proper				Hose lying on the ground							
MSDS available				Joints if any							
12.5 Electric Arc Welding				12.6 Transformer							
Are welding machines in good order				Presence of voltmeter and ammeter							
Welding leads free from defect				Separate main power switch							
Welding return free from defect				Ground connection							
Electrode holder properly insulated				Specification plate or board							
Dipping electrode in water when it is hot				Protected from weather							
12.7 Electrical Cable				12.8 Work Area							
Cable lying on ground / water				Area clear of flammable substances							
IP 44 /IP 65 cable connectors instead of insulation tape				Smoking inside the work area							
Damaged and exposed wires				Fire extinguisher fitted							
Separate earthing connection from work piece to transformer				Welding screens available							
Electrical protection devices ELCB, RCCB, etc.				Ventilation and fume extraction							
12.9 PPE for welder, cutter and helper											
Face and eye protection											
Gauntlet gloves											



Safety footwear							
Nose mask							
Ear muff / plug							
Contractor's Observations:							

FSAF-28 Monthly Inspection Checklist

Contract No.:		Contractor's Name:					
13.0 Excavations and Trenching							
13.1 Planning	Yes	No		13.2 Access/Egress	Yes	No	
Are excavations covered in OH&S Plan				Suitable ladders provided			
Examined by competent person				Ladders properly secured			
Records of inspection maintained				Alternative ladders available			
Underground cable and pipelines				Staircase for excavation more 1.5 m depth			
Backfilling and removal of trench				Guardrail for staircase.			
13.3 Shoring				13.4 Barriers and Warnings			
Shoring as soon as earth is removed				Rigid barrier around excavation			
Suitable support				Suitable warning notices			
Regular monitoring				Regularly checked by supervisor			
Proper repair under taken				Warning light & signs			
Material stacked properly on removal				Emergency exit board			
13.5 Soil				13.6 Underground Services			
Not closer than 1 metre				Checks made with Utility providers			
Properly stacked				Safe digging procedures in use			
Excavator clear of personnel				Supervision has service plans			
Storage of Excavated materials				Dewatering procedures			
Logistics for excavated soil				Line of dewatering			



13.7 Undermining Nearby Structures				13.8 Portable Electrical Equipment			
Survey carried out				Are as per standard			
Temporary support provided if required				Proper repair and condition			
Vibration measured				Rating voltage more than 24 V			
Regular monitoring				Double insulation			
Sufficient clearance provided				Open bare wires			
13.9 Ventilation and Illumination				13.10 Signals & Communication			
Are as per standard				Audio, Video signals			
Exhaust fan arrangement				Walkie-talkie / radio /mobile phones			
Temperature management				Head protection			
Gas monitoring systems				Arm protection			
Lighting arrangement				Leg protection			
Contractor's Observations:							

FSAF-28 Monthly Inspection

Checklist

Contract No.:		Contractor's Name:					
14.0 Tunnelling and Confined Space operations							
14.1 Procedure	Yes	No		14.2 Equipments	Yes	No	
Procedure in OH&S Plan				Gas monitoring equipment			
Permit Work system in use				Rescue BA equipment			
Only properly trained operatives				Full body harness for each worker			
Existing underground cables and pipelines				Tripod and lifeline			
Refresher training				Resuscitation Equipment			
14.3 Access and Egress				14.4 Procedure			
Proper staircase and lift				Inform to Director General before 30 days			
Guardrail for staircase				Emergency power generator			
Staircase made of sound material				Watertight bulkhead doors at entrance			



Free from defects				Reflective jackets for workers			
Emergency exit				Dewatering procedures			
14.5 Warning / Communication systems				14.6 Electrical equipment			
Telephone / walkie-talkie				Flame proof electrical equipment			
Emergency Alarm				Portable tools more than 24 V			
Warning for Exit way and electrical panel boards				Double insulation / earthing condition of portable equipment			
High visibility waist				Transformer used in without compressed air			
Warning lights				Bare conductor or semi enclosed fuse			
14.7 Illumination and Ventilation				14.8 Compressed air			
Illumination / ventilation levels				Adequacy of air supply			
Air circulation				Emergency power supply			
Level of oxygen / other toxic gas				Flame proof equipment			
Temperature level (not more than 29° C)				Available in man-locks and medical-locks			
Emergency power supply for luminaries				Hoses free from damage			
14.9 Fire Prevention				14.10 Health and Welfare			
Adequate water supply				Man-lock and medical-lock			
Fire alarm				Drinking water			
Flammable materials inside work areas				Medical officer			
Water outlet points				First-aid room			
Inspection and maintenance				Shelter room			
Contractor's Observations:							



FSAF-28 Monthly Inspection Checklist

Contract No.:	Contractor's Name:									
15.0 Traffic management										
15.1 Traffic marshals	Yes	No		15.2 Vehicle operators	Yes	No				
Sufficient numbers				Driving licence						
Professionally qualified or trained				Medically fitness						
Medically fit				Defensive driving training						
Driving licence				Refresher training						
Familiar with traffic signs				Fire fighting training						
15.3 Traffic control devices				15.4 Barricades						
Cons				Erected around the construction site						
Drums				Free from defects and protruding parts						
Delineators				Numbered						
Traffic cylinders				Painted and maintained in good condition						
Traffic signs and barricades				Barricade register						
Rope Light and Reflective plate										
15.5 Barricades				15.6 Regulatory Signs						
Barricade inspector & supervisor appointed				Approval from police and traffic authorities						
Retro reflective strips shape and size				Digital Warning signs						
Reflective strips placed at a angle at bottom				Red light / flag indicator						
Minimum gap between retro reflective strips 1000mm				Design as per employer's approval						
One red light / blinker per barricade				Material made of reflective type.						
				Back ground of IRC Signs made of reflective plate of 900mm x 900 mm size						
15.7a Vehicle				15.7b Vehicle						
Vehicle number and company name				Brakes in good working order						
Inspection stickers & license plate				Are wiper blades in good condition						
Seat belts				Rear view mirrors						
Two reflective triangles on rear side				Speedometer						
Fog lights (front & rear)				Vehicle's horn and reverse alarm						
15.8 Heavy motor vehicles				15.9 Operator cabin						
Automatic safe load indicator and Calibration				Made of fire resistance material						
Load chart of the vehicle				Protection from vibration						
Fitness certificate				Weather protection						



Manufacturer details				Adequate ventilation			
Marking of safe working load				Suitable fire extinguisher			
Contractor's Observations:							

FSAF-28 Monthly Inspection

Checklist

Contract No.:		Contractor's Name:					
16.0 Personal Protective Equipment							
16.1 Head Protection	Ye s	No		16.2 Foot Protection	Ye s	No	
Use enforced				Use enforced			
As per standard				Suitable type			
In good condition				Toecaps effective			
Colour and company logo				Fair condition			
Available for issue				Available for issue			
16.3 Eye protection				16.4 Hearing Protection			
Use enforced				Use enforced			
As per standard				As per standard			
Suitable type				Suitable type			
Good condition				Available for issue			
Available for issue				Noise levels monitored			
16.5 Respiratory Protection				16.6 Protective Gloves			
Use enforced				Use enforced			
As per standard				As per standard			
Suitable type				Correct type for operation			
Good condition				Good condition			
Available for issue				Available for issue			
16.7 High-Visible Waist				16.8 Fall Protection			
Use enforced				Use enforced			



As per standard				As per standard			
In good condition				In good condition			
Warning signs displayed				Warning signs displayed			
Available for issue				Available for issue			
16.9 PPE for visitors							
Use enforced							
10% PPEs for visitors in site office							
In good condition							
Colour and company logo							
Available for issue							
Contractor's Observations:							

FSAF-28 Monthly Inspection

Checklist

Contract No.:		Contractor's Name:							
17.0 Industrial Health & Hygiene and Lighting & Ventilation									
17.1 Medical examination		Ye s	No		17.2 Occupational Health Centre		Ye s	No	
All worker under gone					Construction medical officer & qualification				
Covered all testes as per standard					Availability nurse & sweeper				
Conducted by qualified person					Floor area minimum 15 m ² with two rooms				
Confidential report for all workers					Adequate equipment				
Frequency of medical test maintained					Medical emergency equipments				
17.3 First-aid					17.4 Ambulance van and room				
Equipped with all items as per standard					Equipped with all items as per standard				
Sufficient numbers					Availability and numbers				
First-aid room facility					Maintained in good repair				
First-aider & his qualification					Equipped with standard facilities				
Register for first-aid					Record of all cases of accident & sickness				



17.5 Mosquito breeding				17.6 Alcohol and drugs & HIV / AIDS prevention			
Water retain on the site				Employee working under the influence of alcohol / drugs			
Periodic interval				Smoking at public worksites			
Still waters				Smoking at public worksites			
Posters				HIV / AIDS awareness training provided			
Usage of insecticides				Workers participation / co-operation			
17.7 Noises				17.8 Vibration			
Are procedures for noise evaluation in the Safety Plan				Monitoring method			
Are noise assessments carried out				Frequency of monitoring			
Are noise zones identified				Vibration limits			
Is correct PPE provided				Report maintenance			
Usage of PPE				Control plan			
17.9 Radiation							
Method statement							
Approval from Employer							
Use and storage of radioactive substance							
Disposal of radioactive substance							
Appropriate PPE							
Contractor's Observations:							

FSAF-28 Monthly Inspection

Checklist

Contract No.:		Contractor's Name:							
18.0 Welfare amenities									
18.1 Toilets / Urinals		Yes	No		18.1a Toilets / Urinals		Yes	No	
Enough no available					Is it properly illuminated				
Separate for men and women					Is it having separate and ample water facility				
Access within 500m from worksite					Is it having proper drainage system				



Is it properly cleaned				Water leaking or spillage			
Is it washed regularly				Records kept and available			
18.2 Drinking water				18.3 Canteen			
Quantity is sufficient				Is canteen available			
Quality is good				Is it neat and clean			
Laboratory test done				Is the flooring dust free			
Access within 200m from worksite				Is the cost 'no loss and no gain' basis			
Is it 6m away from toilets and urinals				Lighting, ventilation and water facility			
18.4 Labour Accommodation				18.5 Creaches			
Cooking, bathing, washing and lavatory facilities				Is it free from mosquito and other biological agent			
Is it free from mosquito and biological agent				In-charge to keep the children.			
Is it properly illuminated and ventilated				Is it properly illuminated and ventilated			
Is it adequate for all				Is it adequate for all			
Is it neat, clean and hygiene				Is it neat, clean and hygiene			
18.6 Shelter				18.7 Illumination			
Adequate to all workers				Minimum illumination requirement			
Is it properly illuminated and ventilated				Minimum 325(30) lux at work place			
Is it neat, clean and hygiene				Minimum 55(5) lux on General Construction Indoor			
Is it free from mosquito and biological agent				Minimum 110 (10)lux Access Ways			
Drinking water and Toilet facilities				Adequate Emergency lighting provided			
18.8 Ventilation							
Oxygen level less than 19.5							
Air circulation of 6m ³ /min for each building worker employed underground							
Free air flow movement in work place							
Ventilation system in operation							
Maintenance records kept and available							
Contractor's Observations:							



FSAF-28 Monthly Inspection

Checklist

Contract No.:		Contractor's Name:					
19.0 Environmental management							
19.1 Air quality	Yes	No		19.2 Water quality	Yes	No	
Monitoring by competent person				Monitoring by competent person			
Monitoring equipment as per standard				Monitoring equipment as per standard			
Monitoring method				Monitoring method			
Report to Employer				Report to Employer			
Control plan				Control plan			
19.3 Noise monitoring				19.4 Illumination monitoring			
Monitoring by competent person				Monitoring by competent person			
Monitoring equipment as per standard				Monitoring equipment as per standard			
Monitoring method				Monitoring method			
Report to Employer				Report to Employer			
Control plan				Control plan			
19.5 Temperature monitoring				19.6 Dust control			
Monitoring by competent person				Water sprinkler arrangement			
Monitoring equipment as per standard				Frequency water sprinkler inside the site			
Monitoring method				Dust screens			
Report to Employer				Dust level under permissible limit			
Control plan				Environmental monitoring			
19.7 Waste Management				19.8 Felling of Trees			
Dustbin in construction site				Approval from forest department			
Temporary dumping area				Trees used for anchorage.			
Separate dumping pit for disposable and non-disposable wastes				Trees exposed or injured by construction equipment			
Frequency of removal of waste				Protective barriers around tree			
Burning of waste							
19.10 Energy Management							
Uniform illumination							
Size and length of cable and wires							
Efficient luminaries							



Efficient motors and pumps							
Efficient air-conditions							
Contractor's Observations:							

FSAF-28 Monthly Inspection

Checklist

Contract No.:		Contractor's Name:					
20.0 Batching Plant and Casting Yard							
20.1 General	Yes	No		20.2 Layout	Yes	No	
Is procedure in Safety Plan				Plan of layout			
All operators medically fit/over 18				Drainage system			
No unauthorized riding on plant				Welfare amenities			
Daily inspections / recorded				Plan for vehicle moving area			
Equipped with all				Barrication			
20.3 Material Handling & dust protection				20.4 PPE			
Handling of cement bag				Hand protection			
Loading and unloading cement				Respiratory protection			
Handling of launching segments				Head protection			
Is dust level under permissible limit				Foot protection			
Environmental monitoring				Ear protection			
20.5 Traffic management				20.6 Welfare facilities			
Barricades				Toilet			
Warning boards				Drinking water			
Traffic marshals				Canteen			
Delineators				Shelter			
Lane warning				Labour accommodation			
20.7 Fitness certificate							



Crane							
Hydra and all equipment							
Ropes and chains							
Hooks and shackles							
Rigger & Operator							
Contractor's Observations:							

FSAF-29 -Daily Dairy

**Chief OHS&E Manager
Daily Dairy**

Contract No:
Name of the Contractor:
Date:
Report By:
Report No :

Weather Temperature Conditions			
	A.M		P.M
High Temperature	☐ -	☐	☐
	☐ Partly Cloudly	☐	☐ Partly Cloudly
	☐ Cloudy	☐	☐ Cloudy
Low Temperature	☐ Windy	☐	☐ Windy
	☐ Rainy	☐	☐ Rainy

Contractor Labour Details

--

Contractor Plant /Equipment /Break Down/Third Party Inspection Details

--

Visitors to site

--

High Risk Activity RFI details

--

Public Complaints /Unusual Events

--

Incidents /Near Miss/Dangerous Occurrence / First Aid Injury /Major injury /Minor Injury
/Road Accidents /Lost Time Injury

--

High Risk Safety Observation and the status of compliance

--



Internal Safety High /Medium/Low NCR issued the contractor and the status

--

Site Safety Meeting Held

--

FSAF-30

CV Template

Position Title	
Name	
Date of Birth	
Years with the firm	
Country Of citizenship /Residence	

Education

S.No	Degree(s)/Diploma(s)	College /University	Year of passing

Employment Record:

Period	Employing organization and your title /Position Contact Info for reference with Email	Title of position Held	Location of Assignment



	Employing organization:		
	Title Held:		
	Employer Reference Name:		
	Email:		
	Contact:		

Experience:

Name of the Assignment:
Year:
Location:
Client:
Main Project Features:
Position Held as per the client:
Activity performed:

Memberships:**Language Skills**

Languages	Read	Write	Speak

Certification:

I, the undersigned, certify that to the best of my knowledge and belief, this CV correctly describes myself, my qualifications, and my experience.



I understand that any misstatement described herein may lead to my disqualification and immediate dismissal.

Name

Signature

Date:

Name of the Authorized

Signature

Date:

Representative of the company

External Quarterly Audit Template

CMRL Criteria	Key Findings / Observations	Visual Evidence s(Attach)	E	G	A	F	NC	Location	Reason for Failure	Person Responsible With Name and Designation	Recommended Action Plan with Target Date
Construction											
Risk Assessment & Method Statements Completed									(W1)Why? (W2)What? (W3)Who? (W4)When? (H) How?		
Risk Assessments & Method Statement Implementation											
Transport and handling											
Magazine											
General											
Work Areas											
De-nailing											
Conditions on Site											
Means of Escape											



On Site Traffic Management											
Suitability and Specific PPE											
Permits											
Planning											
Excavations Register											
Provision of Service Locators											
Underground Service identification											
Edge Protection											
Shoring											
Competent Workface											
Temporary Work Assessment											
Safe Working Procedure											
Excavation Work Permit											
Planning											
Scaffolding Register											
Ladder Access											



Scaffolding General											
Scaffold access Towers and Platforms											
Edge Protection and Toe-boards											
Competent Persons											
Other Precautions,La dders,Stepladd ers,MEWPs											
Temporary work Assessment											
Recorded Inspections											
Work Permit											
Planning											
Provision of Protection											
Work Permit Procedure											
Planning											
Work Permit											
Quality of Air											
Quality of illumination and											



Emergency Lighting											
Communication Systems											
Fire Extinguishers ,Fire Mains & Hose Connections											
Walkway											
Man lock and Medical Lock											
Resources											
Monitoring											
Action on Safety Advisers Reports											
Management Review											
Employer's /Employer's Representative Non-conformance Report											
Safety of Traffic											
Safety of Public											
Traffic Management											

Highway Cleanliness											
Work Permit											
Relevant Site Signage											
Barricade											
Identification of Sources											
Safety											
Health and Safety Information											
Health and Safety Policy Statements											
Protective Equipment Sign											
Emergency Procedure											
Site rules											
Construction Phase Health and Safety Plan											
Risk Register & Hazard Log											
Risk Assessment & Method											



Statement Briefings											
Manual Handling Assessment											
Manual Handling Training											
Safe Operational Control Procedure											
OHS&E Management System Procedure											
Emergency Preparedness and Response plan											
International Certifications											
Training Implementation Plan											
Fire Evacuation Plan											
Fire Risk Assessment											
PPE As per Risk Assessment											



Transportation Plan and Risk Assessment											
Safety inspection Reports											
Work Place – Extinguishers											
Hot Works Permits											
Relevant statutory signs											
Helmets											
Footwear											
Hi Viz											
Safety Belt											
File maintenance Assessment Briefings											
Relevant Signage											
Warning Signs , Notice board and Tally Board											
Gas detection Equipment											
Self Rescue Equipment											
Training											

Emergency Under Ground Drills											
OH&S Committee											
External OHS&E Audit Quarterly											
Incident Reporting											
Visitor Safety											
Monitoring											
HAV's Register											
Information - Malaria , Dengue , Silicosis, Skin Cancer ,											
HIV AIDS , Leptospirosis , Tetanus and Hepatitis											
Management Competency											
Staff											
Training Programme											
Toolbox Talks											
OH&S Induction Training											



Plant											
Reversing Vehicles Sign											
Have reversing Vehicles posters avialble in all the location where vehicle reversing carried out?											
Do trained Banksmen/ helper present in each equipment and where heavy traffic present on site and off site?											
Do trained Banksmen/ helper present wear named reflective jacket on site and off site?											
Lift Plan and Risk Assessment											
Approved Lift Plan and Risk Assessment available for all lift more than 1 ton											

Briefing conducted for Approved Lift Plan and Risk Assessment											
Approved Lift Plan and Risk Assessment available for all lift more than 1 ton reviewed , monthly or weekly or prior to phase change.											
Planning											
Approved Operational procedure covering all plant and equipment used at site with Risk Assesment.											
Availability of Masterlist of Standard Documents for each plant and equipments with validity ? A. Equipment Documents(Third Party;Insurance											

e;RC/Tax;PUC ;Fitness. B. Operator Documents((Li cense LMV < 7.5 T Trans(HMV;H TV;HGV;CRA NE; CONST. Equip etc);Competen cy Certificate by Plant DepartmentJob Specific Training;Eye Test 1 year > 40 years age;Eye test 2 year < 40 years of Age; Medical Fitness.											
Availability of Competent Lifting Supervisor/ Rigger.											
Maintenance schedule.											
Daily Checklist signed by competent person											
Lifting Appliances											



and Lifting Gear Register											
Approved Operational procedure covering all lifting tools and tackles used at site with Risk Assesment.											
Availability of Masterlist of Standard Documents for each lifting gear with validity ? Availability of Competent Lifting Supervisor/ Rigger and daily checklist signed by them?											
Approved competent person availability?											
Plant and machinery inspection											
Pre- inspection checklist for plant and equipment											

before allowing to work the first time?											
Daily Checklist signed by competent person for all plant and equipment including Sub-contractor?											
Plant and equipment register showing violation and compliance ? Violation identified shall be reflected in plant and equipment risk assesment?											
Vehicle Control											
Masterlist of trained banksmen availability,licensed operator as per legal requirement and all inducted having age											

more than 21 years?											
Wheel wash provided and maintained in each location where there has chance to get the existing road dirty?											
Vehicle leaving site have reverse horn and is covered by tarpoline to avoid spillage of muck on existing road?											
Piling											
Availability of Approved Piling Method statement and risk assesment by Employer's /Employer's Respresentative?											
Method statement include emergency procedure for pile collapse,dispos											

al of muck, lifting plan, legal documents checklist and availability of documents, third party certificate, if vertical lifting by secondary rope arrangement of calibrated ASLI and third party certificate, banksman?											
Availability of Daily Checklist , Maintenance schedule and maintenance history?											
Competent Personnel											
Third party agency approved by Employer's /Employer's Representative?											

Availability of Masterlist of Standard Documents for each plant and equipments with issue date and validity date? A. Equipment Documents(Third Party;Insurance;RC/Tax;PUC;Fitness. B. Operator of age 21 having Documents((License LMV < 7.5 T Trans(HMV;H TV;HGV;CRANE; CONST. Equip etc);Competency Certificate by Plant Department,Job Specific Training to driver/operator by competent and approved agency by engineer;Eye Test 1 year > 40 years age;Eye test 2 year < 40 years of Age;											
---	--	--	--	--	--	--	--	--	--	--	--

Medical Fitness.											
Availability of Trained Competent Lifting Supervisor/ Rigger/slinger.											
Guarding Arrangements											
Availability of operational procedure of Machine Guarding and risk assesment?											
Guarding Arrangements training documents available and awareness of Guarding is present on site and daily checklist covers gurdng											



requirement? Plant and equipment register guarding violation is recorded and compliance evident?											
Guarding arrangement implementatio n noted on site?											
Vehicle Checks											
Masterlist of vehicle register with equipment , driver details with legal documents and all inducted having age more than 21 years?											
Defensive driving training conducted to all drivers?											
Daily checklist of all vehicle maintained?											

Lifting Operation											
Availability of third party certificate with three month validity? Use of crane more than the age without assesment as per IS guideline(Asse sment test , Caliberated ASLI,Load radius indicator,Moti on Limit Devices, Over Load Cut-off device,Anneno meter, Machine Guarding, SWL Load Charts ?											
Issues recorded in Plant register not complied? Daily checklist maintained and leveled for dumpers, MEWP, cranes, etc.											
Safe Use											

Plant and equipment operational procedure available covering entry and exit rule,Importance of car safety belt, importance of stop block near excavation, failure of equipment while working near excavator or during digging, Importance of banksmen and communication for carrying different activity in safe place by heavy machinery?											
Briefing conducted for Approved pant and equipment operational procedure by palnt and equipment head to concern operator and banksmen?											

Lifting Gear											
Approved Operational procedure covering all lifting tools and tackles used at site with Risk Assessment.											
Availability of Masterlist of Standard Documents for each lifting gear with validity ? Availability of Competent Lifting Supervisor/ Rigger and daily checklist signed by them?											
Welding Machine											
Availability of welding operational procedure covering importance of double earthing to welding machine, importance of hot											

work permit by fire watcher ,maintenance ,insulation of electrode holder, importance of Ammeter and voltmeter , Protection from Monsoonand risk assesment?											
Availability of hot work permit and fire watcher ? Maintain daily checklist for welding machine?											
Welding operator have standard PPE specific to welding?											
Track and Locomotives											



Availability of Masterlist of Standard Documents for locomotives with issue date and validity date? A. Equipment Documents(Third Party;Insurance;RC/Tax;PUC;Fitness. B. Operator of age 21 having Documents((License LMV < 7.5 T Trans(HMV;H TV;HGV;CRANE; CONST. Equip etc);Competency Certificate by Plant Department,Job Specific Training to driver/operator by competent and approved agency by engineer;Eye Test 1 year > 40 years age;Eye test 2 year < 40 years of Age;											
---	--	--	--	--	--	--	--	--	--	--	--

Medical Fitness.											
Operational procedure for Track and locomotive with adequate refuge space, a nominated lookout, and flashing warning lights being placed at either end of the section of track available with risk assesment											
Daily checklist maintained											
Rolling Stock											
Availability of Man rider for transporting personnel , muck car for transporting muck and											

segment car for transporting segment?											
Availability of track work permit and maintenance schedule?											
Daily checklist maintained for man rider , segment car,muck car and track?											
Electrical											
Qualified/Competent Electrical Engineer											
Name & Contact number of Electrical representative shall be displayed main distribution board for the temporary electrical supply so that he can be contacted in case of an emergency.											

Maintenance schedule available and followed to monitor condition of electrical distribution on site.											
Site Electrical single line layout drawing available											
All faults detected & actions taken, Maintenance schedule to monitor defects in control measures											
Overhead lines identified however poor maintenance of goalposts, barriers											
RA/MS completed agreed by local electricity authority.											
Signs and barriers in prominent position.											